COMPLETION REPORT

1. Name of Work : PROVIDING AND FIXING CCTV AT PARVATHI NAGAR SURROUNDING AREA IN WARD NO.41

3. Head of Account which is Chargeable : P-3518

4. Entrustment Order No. & Dt. : EE/00/WO/375/19-20. Dt 21-08-2019

5. Name of Contractor : TECHNICAL MANEGER M/S KRIDL

6a. Time stipulated for completion of work : 90 days.

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 2249/14.15

Page No. 224661 to 224663

1. Check measurement of the Asst. : M.B.No.

Page No.

9. Name of the Office / Official : AEE PIA Sub Division

In charge of the work :

10. a) Asst. Eng/ Junior Eng. : Narasimhamurthy Naik

b) Asst. Exe. Engineer :

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
45 Lakhs	445746:00	—	42254:00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXE.ENGINEER 15/12/19
PIA SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057